

# VILLAGE OF ALLOUEZ

Allouez Village Hall • 1900 Libal Street • Green Bay, Wisconsin 54301-2453  
Phone No.: (920) 448-2800 • Fax No.: (920) 448-2853

## Department of Public Works

### 2019 Street Reconstruction – Project Update

July 8, 2019

The construction season has begun in The Village of Allouez on some or all of the streets listed below:

1. Longview Ave. – Delahaut St. to Libal St.
2. Oakwood Ave. – Greene Ave. to Allouez Ave.
3. Oak Hill Dr. – Beaumont St. to Oakwood Ave.
4. Summit St. – Beaumont St. to Oakwood Ave.
5. Martha Ave. – Dead End south 60 feet (New Construction)
6. St. Joseph St. – Riverside Dr. to Webster Ave.

This reconstruction project includes:

- Replacement of the existing water main, sanitary and storm sewer where necessary.
- Removal and replacement of existing water, sanitary and storm sewer laterals to the property line.
- Placement of new concrete curb & gutter and driveway aprons. The existing driveway width at the property line will be matched.
- Removal and replacement of the asphalt pavement.
- Installation of new sidewalk on Longview Ave (north side only) and St. Joseph St. (both sides).
- Voluntary replacement of private side sanitary sewer lateral.

#### **Longview Ave. – Delahaut St. to Libal St.**

Weather permitting the anticipated project schedule is as follows:

- Work Started – June 24
- Substantial Completion Date – End of August

Project Status:

Street closed to thru traffic. Roadway (one lane) will be open for emergency purposes, businesses and residents during construction. Temporary mailboxes are set up for use.

Work on water services and sanitary laterals will continue thru Tuesday. The installation of storm sewer main will begin Wednesday and continue till the end of the week. Private side sanitary sewer lateral replacement work is scheduled to begin next Monday and continue at a pace of 2-3 per day. Utility work should be completed by Friday July 18 with road excavation to follow.

#### **Martha Ave. – Dead End south 60 feet (New Construction)**

- Work Started – May 13<sup>th</sup>
- Substantial Completion Date – End of August

Project Status:

The installation of underground utilities has been completed and is in service. The contractor to hold off the grading of the roadway, placement of base aggregate, curb and gutter and pavement until after the basements of the abutting homes have been constructed.

**St. Joseph St. - Riverside Dr. to Webster Ave.**

Weather permitting the anticipated project schedule is as follows:

- Work Started- May 20<sup>th</sup>
- Substantial Completion Date - Middle of September

Project Status:

Street closed to thru traffic. Roadway (one lane) will be open for emergency purposes, businesses and residents during construction.

Concrete work to continue all week with the installation of new sidewalk and the completion of the gapped curbing areas. Paving is next on the schedule and may begin next week.

**Oakwood Ave. - Greene Ave. to Allouez Ave.**

Weather permitting the anticipated project schedule is as follows:

- Work Started June 24
- Substantial Completion Date - Middle to end of October

Project Status:

Street closed to thru traffic. Roadway (one lane) will be open for emergency purposes, businesses and residents during construction. Temporary mailboxes are set up for use

Sanitary sewer main line installation will continue this week from Mission Rd towards Greene Ave. Next on the schedule would be the installation of water main which more than likely will begin early next week.

**Oak Hill Dr. - Beaumont St. to Oakwood Ave.**

Weather permitting the anticipated project schedule is as follows:

- Work to Begin - Approximately 8/13/19.
- Substantial Completion Date - Middle to end of October

Project Status:

Work has not started.

**Summit St. - Beaumont St. to Oakwood Ave.**

Weather permitting the anticipated project schedule is as follows:

- Work to Begin - Approximately 7/19/19
- Substantial Completion Date - Middle to end of October

Project Status:

Work has not started.

Sincerely,



Sean Gehin, P.E.  
Director of Public Works  
Ph. 920-448-2800, Ext. 108  
Email: [seang@villageofallouez.com](mailto:seang@villageofallouez.com)



Jeff Piette  
Engineering Technician  
Ph. 920-448-2800 Ext. 122  
Email: [jeff@villageofallouez.com](mailto:jeff@villageofallouez.com)