

**Updated information is in red.**

## **Brown County**

### **City of De Pere – Village of Allouez**

**Schedule:** May 23<sup>rd</sup> to August 5<sup>th</sup>, 2016.

**Length:** 3.2 Miles

**Cost:** \$1.6 million

**Location:** STH 57 from Randall Ave to Grignon St

**Description of project:** This project is the mill, underseal and overlay of STH 57 (Riverside Drive). The project also includes the repair of inlets, signing and pavement marking.

#### **June 13 – June 17:**

Milling, undersealing and asphalt paving operations will begin for the northbound lanes of STH 57 between Lazarre Ave and Grignon St. Installation of new signs along NB and SB STH 57 between Randall Ave and Grignon St will begin.

#### **June 20 – June 24:**

Remaining paving will be completed for the northbound lanes of STH 57 between Lazarre Ave and Grignon St. Pavement marking will be installed on NB and SB lanes of STH 57 between Randall Ave and Grignon St. Milling, undersealing and asphalt paving operations will begin for the southbound lanes of STH 57 between STH 172 and Randall Ave.

#### **Traffic Impacts:**

The week of June 13<sup>th</sup> the southbound STH 57 outside lane will be closed from STH 172 to Randall Ave and the northbound STH 57 outside lane will be closed until paving operations are complete.

The week of June 13<sup>th</sup> during non peak hours (9 AM to 9 PM) southbound traffic between Grignon St and STH 172 will be reduced to a single lane and northbound traffic will be shifted to the southbound side of STH 57 to complete work operations on both northbound lanes. Northbound traffic will be driving on milled or chip sealed pavement for portions of this stage. This traffic pattern will continue until paving operations are complete.

The week of June 20<sup>th</sup> during non peak hours (9 AM to 4 PM) northbound and southbound STH 57 inside lanes between Lazarre Ave and Grignon St will be closed for pavement marking operations. Traffic between Randall Ave and STH 172 will be reduced to one lane in both directions on NB STH 57 lanes until paving operations are complete for both southbound lanes.

Project information is also updated weekly on the following website:

<http://projects.511wi.gov/weeklyupdates-ne/>

#### **Ben Thompson, P.E.**

##### **JT Engineering, Inc.**

1077 Centennial Centre Blvd., Hobart, WI 54155-8820

Office: 920.468.4771 | Cell: 920.680.7285 | Fax: 920.468.7135

[www.jt-engineering.com](http://www.jt-engineering.com)